



**CIVIL GEOTECHNICAL SERVICES**  
**ABN 26 474 013 724**  
**PO Box 678 Croydon Vic 3136**  
**Telephone: 9723 0744 Facsimile: 9723 0799**

12<sup>th</sup> June 2024

Our Reference: 24182:NB1879

Winslow Constructors Pty Ltd  
50 Barry Road  
CAMPBELLFIELD VIC 3061

Dear Sirs/Madams,

**RE: LEVEL 1 EARTHWORKS INSPECTION AND TESTING**  
**WOODSONG – STAGE 3 (MICKLEHAM)**

Please find attached our Report No's 24182/R001 to 24182/R008 which relate to the field density testing that was conducted within the filled allotments at the above subdivision. The level 1 inspections and associated field density testing commenced in April 2024 and was completed in May 2024.

The inspections and testing of the earthworks was undertaken in general accordance with the Level 1 requirements of AS 3798 - Guidelines on Earthworks for Commercial and Residential Developments.

The site inspection and testing was performed by experienced geotechnicians from this office. Any areas that were deemed unsatisfactory were reworked and retested under their supervision. The testing was performed to the relevant Australian Standards and the accompanying test reports carry NATA endorsement. The attached compaction results, which were located randomly throughout the fill profile, are considered to be representative of the bulk fill materials that were placed across the reported allotments by Winslow Constructors during the aforementioned period. The approximate locations of the field density tests can be seen on the attached plan (Figure 1).


We are of the view that the bulk fill materials that have been placed across the reported allotments by Winslow Constructors during the aforementioned period can be considered as having been placed in a controlled manner to a minimum density ratio of 95% (standard compactive effort).

Please contact the undersigned if you require any additional information.

Civil Geotechnical Services

Nick Brock

# FIGURE 1



# Approximate field density test location

REV.	AMENDMENTS	APPROVED BY	DATE
2	GENERAL AMENDMENTS	D. WORLAND	12.03.2024
1	GENERAL AMENDMENTS	D. WORLAND	20.02.2024
0	ISSUED FOR CONSTRUCTION	D. WORLAND	31.01.2024

**WARNING**  
BEWARE OF UNDERGROUND/OVERHEAD SERVICES  
THE LOCATION OF SERVICES ARE APPROXIMATE ONLY  
AND THEIR EXACT POSITION SHOULD BE PROVEN ON  
SITE. NO GUARANTEE IS GIVEN THAT ALL EXISTING  
SERVICES ARE SHOWN. SPECIAL CONSIDERATION  
SHOULD BE GIVEN TO CONSTRUCTION PROCEDURES  
UNDER OVERHEAD ELECTRICITY TRANSMISSION LINES.



**WOODSONG ESTATE**  
STAGE 3  
HUME CITY COUNCIL  
DETAIL PLAN - 1

CONSTRUCTION 151000-03RD04

Scale: Horizontal 0 1000M Vertical 0 100M

REV. 2



# COMPACTION ASSESSMENT

Job No 24182  
 Report No 24182/R001  
 Date Issued 12/06/24

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	WOODSONG - STAGE 3	Date tested	15/04/24
Location	MICKLEHAM	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 13:35
---------	------------	-----------------	--------	-------------

### Test procedure AS 1289.2.1.1 & 5.8.1

Test No	1	2	3	4	5	6
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m <sup>3</sup>	2.12	2.13	2.09	2.10	2.10
Field moisture content	%	16.7	16.8	18.0	16.9	17.6

### Test procedure AS 1289.5.7.1

Test No	1	2	3	4	5	6
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m <sup>3</sup>	2.14	2.15	2.10	2.11	2.10
Adjusted Peak Converted Wet Density	t/m <sup>3</sup>	-	-	-	-	-
Optimum Moisture Content	%	19.0	18.5	20.0	17.0	19.5

Moisture Variation From Optimum Moisture Content	2.5% dry	2.0% dry	2.0% dry	0.0%	2.0% dry	0.0%
--	----------	----------	----------	------	----------	------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio ( R <sub>HD</sub> )	%	99.0	99.0	99.5	99.5	99.5	99.0
-----------------------------------	---	------	------	------	------	------	------

### Material description

No 1 - 6 Clay Fill
--------------------

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
 Accredited for compliance with  
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



# COMPACTION ASSESSMENT

Job No 24182  
 Report No 24182/R002  
 Date Issued 12/06/24

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	WOODSONG - STAGE 3	Date tested	16/04/24
Location	MICKLEHAM	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 14:28
---------	------------	-----------------	--------	-------------

### Test procedure AS 1289.2.1.1 & 5.8.1

Test No	7	8	9	10	11	12
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m <sup>3</sup>	2.11	2.10	2.09	2.07	2.02
Field moisture content	%	16.7	16.9	17.9	16.6	17.8

### Test procedure AS 1289.5.7.1

Test No	7	8	9	10	11	12
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m <sup>3</sup>	2.15	2.12	2.10	2.07	2.04
Adjusted Peak Converted Wet Density	t/m <sup>3</sup>	-	-	-	-	-
Optimum Moisture Content	%	17.0	17.0	17.0	19.0	20.5

Moisture Variation From Optimum Moisture Content	0.0%	0.0%	0.5% wet	2.0% dry	2.5% dry	2.5% dry
--	------	------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio ( R <sub>HD</sub> )	%	98.5	99.0	99.5	100.0	99.0	97.5
-----------------------------------	---	------	------	------	-------	------	------

### Material description

No 7 - 12 Clay Fill
---------------------

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
 Accredited for compliance with  
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



# COMPACTION ASSESSMENT

Job No 24182  
 Report No 24182/R003  
 Date Issued 12/06/24

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	WOODSONG - STAGE 3	Date tested	22/04/24
Location	MICKLEHAM	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 13:28
---------	------------	-----------------	--------	-------------

### Test procedure AS 1289.2.1.1 & 5.8.1

Test No	13	14	15	16	17	18
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m <sup>3</sup>	1.97	1.98	2.11	2.04	2.08
Field moisture content	%	19.2	19.9	18.7	19.8	20.4

### Test procedure AS 1289.5.7.1

Test No	13	14	15	16	17	18
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m <sup>3</sup>	2.01	2.02	2.15	2.08	2.10
Adjusted Peak Converted Wet Density	t/m <sup>3</sup>	-	-	-	-	-
Optimum Moisture Content	%	22.0	20.0	20.5	19.5	22.5

Moisture Variation From Optimum Moisture Content	2.5% dry	0.0%	2.0% dry	0.5% wet	2.0% dry	1.5% dry
--	----------	------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio ( R <sub>HD</sub> )	%	98.0	98.0	98.0	98.0	99.0	99.5
-----------------------------------	---	------	------	------	------	------	------

### Material description

No 13 - 18 Clay Fill
----------------------

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
 Accredited for compliance with  
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



# COMPACTION ASSESSMENT

Job No 24182  
 Report No 24182/R004  
 Date Issued 12/06/24

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	WOODSONG - STAGE 3	Date tested	23/04/24
Location	MICKLEHAM	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 11:33
---------	------------	-----------------	--------	-------------

### Test procedure AS 1289.2.1.1 & 5.8.1

Test No	19	20	21	22	23	24	
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	
Approximate depth below FSL							
Measurement depth	mm	175	175	175	175	175	
Field wet density	t/m <sup>3</sup>	1.96	1.92	1.95	1.93	1.94	1.96
Field moisture content	%	20.4	18.4	19.0	17.5	19.5	17.9

### Test procedure AS 1289.5.7.1

Test No	19	20	21	22	23	24	
Compactive effort	Standard						
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0	
Percent of oversize material	wet	0	0	0	0	0	
Peak Converted Wet Density	t/m <sup>3</sup>	2.01	1.90	1.97	1.90	1.93	2.01
Adjusted Peak Converted Wet Density	t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content	%	22.5	20.0	19.5	19.5	22.0	18.0

Moisture Variation From Optimum Moisture Content	2.0% dry	2.0% dry	0.5% dry	2.0% dry	2.5% dry	0.0%
--	----------	----------	----------	----------	----------	------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio ( R <sub>HD</sub> )	%	97.5	101.0	99.5	101.5	100.5	97.5
-----------------------------------	---	------	-------	------	-------	-------	------

### Material description

No 19 - 24 Clay Fill
----------------------

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
 Accredited for compliance with  
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



# COMPACTION ASSESSMENT

Job No 24182  
 Report No 24182/R005  
 Date Issued 12/06/24

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	WOODSONG - STAGE 3	Date tested	24/04/24
Location	MICKLEHAM	Checked by	JHF

<b>Feature</b>	<b>EARTHWORKS</b>	<b>Layer thickness</b>	200 mm	<b>Time:</b> 10:57
----------------	-------------------	------------------------	--------	--------------------

### Test procedure AS 1289.2.1.1 & 5.8.1

Test No	25	26	27	28	29	30
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m <sup>3</sup>	1.94	1.92	1.91	1.94	1.95
Field moisture content	%	18.1	18.4	17.9	17.8	19.4

### Test procedure AS 1289.5.7.1

Test No	25	26	27	28	29	30
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m <sup>3</sup>	1.96	1.91	1.90	1.97	1.96
Adjusted Peak Converted Wet Density	t/m <sup>3</sup>	-	-	-	-	-
Optimum Moisture Content	%	20.5	20.5	20.5	18.0	21.5

Moisture Variation From Optimum Moisture Content	2.0% dry	2.0% dry	2.5% dry	0.0%	2.0% dry	2.0% dry
--	----------	----------	----------	------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

<b>Density Ratio ( R<sub>HD</sub> )</b>	%	<b>99.0</b>	<b>100.5</b>	<b>100.5</b>	<b>98.5</b>	<b>99.5</b>	<b>98.0</b>
---	---	-------------	--------------	--------------	-------------	-------------	-------------

### Material description

No 25 - 30 Clay Fill
----------------------

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
 Accredited for compliance with  
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



# COMPACTION ASSESSMENT

Job No 24182  
 Report No 24182/R006  
 Date Issued 12/06/24

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	WOODSONG - STAGE 3	Date tested	29/04/24
Location	MICKLEHAM	Checked by	JHF

<b>Feature</b>	<b>EARTHWORKS</b>	<b>Layer thickness</b>	200 mm	<b>Time:</b> 11:58
----------------	-------------------	------------------------	--------	--------------------

### Test procedure AS 1289.2.1.1 & 5.8.1

Test No	31	32	33	34	35	36
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m <sup>3</sup>	1.90	1.92	1.95	1.95	1.93
Field moisture content	%	17.6	18.4	17.2	19.8	19.2

### Test procedure AS 1289.5.7.1

Test No	31	32	33	34	35	36
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m <sup>3</sup>	1.91	1.91	1.99	2.00	1.98
Adjusted Peak Converted Wet Density	t/m <sup>3</sup>	-	-	-	-	-
Optimum Moisture Content	%	19.0	18.5	19.5	19.0	21.5

Moisture Variation From Optimum Moisture Content	1.0% dry	0.0%	2.0% dry	0.5% wet	2.0% dry	0.5% wet
--	----------	------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

<b>Density Ratio ( R<sub>HD</sub> )</b>	%	<b>100.0</b>	<b>100.5</b>	<b>98.0</b>	<b>97.5</b>	<b>97.5</b>	<b>98.0</b>
---	---	--------------	--------------	-------------	-------------	-------------	-------------

### Material description

No 31 - 36 Clay Fill
----------------------

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
 Accredited for compliance with  
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry





# COMPACTION ASSESSMENT

Job No 24182  
 Report No 24182/R007  
 Date Issued 12/06/24

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	WOODSONG - STAGE 3	Date tested	30/04/24
Location	MICKLEHAM	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 10:58
---------	------------	-----------------	--------	-------------

### Test procedure AS 1289.2.1.1 & 5.8.1

Test No	37	38	39	40	41	42
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m <sup>3</sup>	1.92	1.95	1.95	1.93	1.90
Field moisture content	%	22.9	23.8	21.3	21.7	19.4

### Test procedure AS 1289.5.7.1

Test No	37	38	39	40	41	42
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m <sup>3</sup>	1.96	2.03	2.01	2.00	1.91
Adjusted Peak Converted Wet Density	t/m <sup>3</sup>	-	-	-	-	-
Optimum Moisture Content	%	25.5	25.0	23.5	21.5	21.0

Moisture Variation From Optimum Moisture Content	2.5% dry	1.0% dry	2.0% dry	0.0%	2.0% dry	2.0% dry
--	----------	----------	----------	------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio ( $R_{HD}$ )	%	98.0	96.5	97.0	96.5	99.5	98.5
----------------------------	---	------	------	------	------	------	------

### Material description

No 37 - 42 Clay Fill
----------------------

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
 Accredited for compliance with  
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



# COMPACTION ASSESSMENT

Job No 24182  
 Report No 24182/R008  
 Date Issued 12/06/24

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	WOODSONG - STAGE 3	Date tested	01/05/24
Location	MICKLEHAM	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 12:01
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	43	44	45	46	47	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	-
Field wet density	t/m <sup>3</sup>	1.93	1.90	1.92	1.94	-
Field moisture content	%	26.6	23.5	23.9	21.5	-

Test procedure AS 1289.5.7.1

Test No	43	44	45	46	47	-
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	-
Percent of oversize material	wet	0	0	0	0	-
Peak Converted Wet Density	t/m <sup>3</sup>	1.97	1.89	1.94	2.01	-
Adjusted Peak Converted Wet Density	t/m <sup>3</sup>	-	-	-	-	-
Optimum Moisture Content	%	29.5	26.0	26.0	24.0	-

Moisture Variation From Optimum Moisture Content	2.5% dry	2.5% dry	2.0% dry	2.5% dry	2.0% dry	-
--	----------	----------	----------	----------	----------	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio ( R <sub>HD</sub> )	%	98.0	100.0	99.0	96.5	97.0	-
-----------------------------------	---	------	-------	------	------	------	---

Material description

No 43 - 47 Clay Fill
----------------------

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
 Accredited for compliance with  
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry