



# Pearce Geotech

## **WOODSONG ESTATE - STAGE 4**

Level One Report

Winslow Constructors Pty Ltd

P242092

4th September 2025

4th September 2025

Winslow Constructors Pty Ltd  
Level 1, 6 English Street  
Essendon Fields, VIC, 3041

**Attention: Michael Di Martino**

Dear Michael

**RE: Woodsong Estate - Stage 4  
Level 1 Compaction Control**

This letter presents a report by Pearce Geotech Pty Ltd (PG) on Level 1 Testing Services undertaken during the construction of fill at Woodsong Estate - Stage 4. One electronic copy provided.

Please do not hesitate to contact the undersigned should there be any queries regarding this report.

For and on behalf of Pearce Geotech Pty Ltd



Regards

Mitch Francis

# CONTENTS

<b>1</b>	<b>INTRODUCTION</b>	<b>1</b>
<b>2</b>	<b>SCOPE OF WORK</b>	<b>1</b>
<b>2.1</b>	<b>Area of Work</b>	<b>1</b>
<b>2.2</b>	<b>Placement Specification</b>	<b>1</b>
<b>3</b>	<b>CONSTRUCTION PLANT</b>	<b>2</b>
<b>4</b>	<b>INSPECTION AND TESTING</b>	<b>2</b>
<b>4.1</b>	<b>Construction Materials</b>	<b>2</b>
<b>4.2</b>	<b>Fill Placement</b>	<b>2</b>
<b>4.2.1</b>	<b>Test Summary</b>	<b>3</b>
<b>5</b>	<b>STATEMENT OF COMPLIANCE</b>	<b>3</b>

## **Appendices:**

Appendix A: Test Results/Site Plan

## 1 INTRODUCTION

This report presents the results of compaction control and laboratory testing services provided by Pearce Geotech Pty Ltd (PG) during the construction of fill at Woodsong Estate - Stage 4.

PG was engaged by Winslow Constructors Pty Ltd to provide Level 1 testing services for the duration of these works in accordance with the project specification. The work was commissioned by Mr Michael Di Martino of Winslow Constructors.

Level 1 testing, as defined in AS3798-2007 "Guidelines on Earthworks for Commercial and Residential Development", provides for full-time inspection of the construction of controlled fill and compaction testing in accordance with AS1289 "Methods of Testing Soils for Engineering Purposes". The Level 1 testing was undertaken by technicians from PG on the 3<sup>rd</sup> of September 2024 and the 19<sup>th</sup> of August 2025.

## 2 SCOPE OF WORK

### 2.1 Area of Work

PG provided testing and supervision of fill placed for the dates shown in Table 4.2.1. Conditioning and placement methodology was observed by experienced PG technicians during the period of works. The testing locations were chosen randomly by PG technicians within the relevant work areas. Additionally, spot checks for density and moisture were conducted to provide feedback to ground staff during the construction of fill.

This report does not include fill other than where mentioned in this report or any other fill that may be placed during this period or subsequent periods at or surrounding the subject site. Maintenance and protection of the fill is the obligation of the contractor and PG takes no responsibility for the state of works outside the dates shown under Table 4.2.1 which may be influenced by weather events or continued work on the subject site.

### 2.2 Placement Specification

While no earthworks specification was supplied, the fill placement and testing requirements for the structural fill were derived from AS 3798 "Guidelines on earthworks for commercial and residential developments" – Table 5.1, with the minimum density ratio as item One (1) below;

**TABLE 5.1**  
**MINIMUM RELATIVE COMPACTION**

Item	Application	Minimum relative compaction, %	
		Minimum density ratio (at standard compactive effort) (Cohesive soils) (see Note 1)	Minimum density index (Cohesionless soils) (see Note 2)
1	Residential—lot, fill, house, sites	95 (see Note 3)	70
2	Commercial—fills to support minor loadings, including floor loadings of up to 20 kPa and isolated pad or strip footings to 100 kPa	98 (see Note 4)	75
3	Fill to support pavements (see Note 5)		
	(a) General fill	95	70
	(b) Subgrade (to a depth of 0.3 m)	98	75

### **3 CONSTRUCTION PLANT**

The following construction plant was used on site as required:

- 1 x Excavator
- 1 x Grader
- 1 x Compactor
- 1 x Pad Foot Roller
- 1 x Water Cart
- Dump Trucks as required

### **4 INSPECTION AND TESTING**

#### **4.1 Construction Materials**

Clay was used as fill for this project.

Fill material was sourced from:

- Site won

Pearce Geotech was not involved in the selection of fill material. All fill material was spread, watered and compacted to achieve the specified compaction control requirements.

#### **4.2 Fill Placement**

Initial site inspection showed areas of existing fill as per the attached site plan. These areas were subsequently inspected and proof rolled to confirm adherence to the specification.

Compaction tests and a proof roll were conducted on each tested layer of compacted fill to ensure compliance with the specification and samples of the fill material were tested in PG's NATA accredited laboratory (Accreditation Number 18877) to determine the Hilf density ratio and moisture ratio of the material. In total 10 field density tests, 10 Hilf rapid compaction tests and 10 moisture contents were conducted.

Control Fill material was placed by dump truck, spread by grader, simultaneously water conditioned wherever required and compacted. Where the material appeared too wet, dry soil was mixed in and processed to a homogenous state.

#### 4.2.1 Test Summary

Field No.	Date	Location	Layer	Min. Ratio [%]	Density Ratio [%]
24-31006A	3/09/2024	Refer to Plan	FSL	95% Std	99.0
24-31006B	3/09/2024	Refer to Plan	FSL	95% Std	98.0
24-31006C	3/09/2024	Refer to Plan	FSL	95% Std	100.0
24-31006D	3/09/2024	Refer to Plan	FSL	95% Std	98.5
24-31006E	3/09/2024	Refer to Plan	FSL	95% Std	101.0
24-31006F	3/09/2024	Refer to Plan	FSL	95% Std	102.5
24-31006G	3/09/2024	Refer to Plan	FSL	95% Std	100.5
25-35403A	19/08/2025	Refer to Plan	FSL	95% Std	102.5
25-35403B	19/08/2025	Refer to Plan	FSL	95% Std	101.5
25-35403C	19/08/2025	Refer to Plan	FSL	95% Std	102.0

## 5 STATEMENT OF COMPLIANCE

PG personnel have provided Level 1 inspection and testing services during construction of the fill at Woodsong Estate - Stage 4. A technician from PG was on site on a fulltime basis during fill placement and observed the construction techniques adopted.

Based on these observations made by PG personnel and the results of field and laboratory tests, we consider that the fill has been placed in accordance with the intent of the specification.

For and on behalf of Pearce Geotech Pty Ltd

Regards



Mitch Francis  
B.Eng. Civil (Hons)



# Appendix A


## Test Results

# Material Test Report

**Report Number:** P242092-1  
**Issue Number:** 2 - This version supersedes all previous issues  
**Reissue Reason:** Layer amended  
**Date Issued:** 02/09/2025  
**Client:** Winslow Constructors Pty Ltd  
Level 1, 6 English Street, Essendon Fields Vic 3041  
**Project Number:** P242092  
**Project Name:** Woodsong Estate - Stage 4  
**Project Location:** Olivers Road, Mickleham  
**Client Reference:** WC403436  
**Work Request:** 31006  
**Date Sampled:** 03/09/2024  
**Dates Tested:** 10/09/2024 - 12/09/2024  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Remarks:** TRN 13935  
**Specification:** 98% Standard  
**Location:** TRN 13935  
**Material:** Clay  
**Material Source:** Site Won



Accredited for compliance with ISO/IEC 17025 - Testing

  
Approved Signatory: Mitch Francis  
Laboratory Manager  
NATA Accredited Laboratory Number: 18877

Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1				
Sample Number	24-31006A	24-31006B	24-31006C	24-31006D
Date Tested	03/09/2024	03/09/2024	03/09/2024	03/09/2024
Time Tested	13:40	13:44	13:50	13:53
Test Request #/Location	Lot 401	Lot 402	Lot 403	Lot 404
Layer / Reduced Level	FSL	FSL	FSL	FSL
Thickness of Layer (mm)	200	200	200	200
Soil Description	Clay	Clay	Clay	Clay
Test Depth (mm)	175	175	175	175
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	11	7	10	5
Field Wet Density (FWD) t/m <sup>3</sup>	1.96	1.91	1.95	1.91
Field Moisture Content %	18.8	19.0	19.9	19.2
Field Dry Density (FDD) t/m <sup>3</sup>	1.65	1.61	1.63	1.61
Peak Converted Wet Density t/m <sup>3</sup>	**	**	**	**
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	1.97	1.95	1.95	1.94
Moisture Variation (Wv) %	**	**	**	**
Adjusted Moisture Variation %	0.5	0.0	0.0	0.0
Hilf Density Ratio (%)	99.0	98.0	100.0	98.5
Compaction Method	Standard	Standard	Standard	Standard
Report Remarks	**	**	**	**

## Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC




# Material Test Report

**Report Number:** P242092-1  
**Issue Number:** 2 - This version supersedes all previous issues  
**Reissue Reason:** Layer amended  
**Date Issued:** 02/09/2025  
**Client:** Winslow Constructors Pty Ltd  
Level 1, 6 English Street, Essendon Fields Vic 3041  
**Project Number:** P242092  
**Project Name:** Woodsong Estate - Stage 4  
**Project Location:** Olivers Road, Mickleham  
**Client Reference:** WC403436  
**Work Request:** 31006  
**Date Sampled:** 03/09/2024  
**Dates Tested:** 10/09/2024 - 12/09/2024  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Remarks:** TRN 13935  
**Specification:** 98% Standard  
**Location:** TRN 13935  
**Material:** Clay  
**Material Source:** Site Won



Accredited for compliance with ISO/IEC 17025 - Testing

  
Approved Signatory: Mitch Francis  
Laboratory Manager  
NATA Accredited Laboratory Number: 18877

Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1				
Sample Number	24-31006E	24-31006F	24-31006G	
Date Tested	03/09/2024	03/09/2024	03/09/2024	
Time Tested	13:57	14:00	14:04	
Test Request #/Location	Lot 405	Reserve Road	Reserve Road	
Layer / Reduced Level	FSL	FSL	FSL	
Thickness of Layer (mm)	200	200	200	
Soil Description	Clay	Clay	Clay	
Test Depth (mm)	175	175	175	
Sieve used to determine oversize (mm)	19.0	19.0	19.0	
Percentage of Wet Oversize (%)	13	12	10	
Field Wet Density (FWD) t/m <sup>3</sup>	2.01	2.03	1.99	
Field Moisture Content %	19.0	18.5	19.2	
Field Dry Density (FDD) t/m <sup>3</sup>	1.69	1.71	1.67	
Peak Converted Wet Density t/m <sup>3</sup>	**	**	**	
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	1.99	1.98	1.98	
Moisture Variation (Wv) %	**	**	**	
Adjusted Moisture Variation %	0.0	0.0	0.0	
Hilf Density Ratio (%)	101.0	102.5	100.5	
Compaction Method	Standard	Standard	Standard	
Report Remarks	**	**	**	

## Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC

# Material Test Report

**Report Number:** P242092-2  
**Issue Number:** 1  
**Date Issued:** 02/09/2025  
**Client:** Winslow Constructors Pty Ltd  
Level 1, 6 English Street, Essendon Fields Vic 3041  
**Contact:** Michael Di Martino  
**Project Number:** P242092  
**Project Name:** Woodsong Estate - Stage 4  
**Project Location:** Olivers Road, Mickleham  
**Client Reference:** WC403436  
**Work Request:** 35403  
**Date Sampled:** 19/08/2025 14:00  
**Dates Tested:** 19/08/2025 - 29/08/2025  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 98% Standard  
**Location:** 220 Olivers Rd - Mickleham 3064  
**Material:** Clay  
**Material Source:** Insitu



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Mitch Francis  
Laboratory Manager  
NATA Accredited Laboratory Number: 18877

## Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1

Sample Number	25-35403A	25-35403B	25-35403C
Date Tested	19/08/2025	19/08/2025	19/08/2025
Time Tested	14:30	14:40	14:50
Test Request #/Location	Lot 417	Lot 421	Lot 419
Layer / Reduced Level	FSL	FSL	FSL
Thickness of Layer (mm)	300	300	300
Soil Description	Gravelly Clay	Gravelly Clay	Gravelly Clay
Test Depth (mm)	275	275	275
Sieve used to determine oversize (mm)	19.0	19.0	19.0
Percentage of Wet Oversize (%)	3	1	4
Field Wet Density (FWD) t/m <sup>3</sup>	2.23	2.24	2.22
Field Moisture Content %	12.6	13.3	11.1
Field Dry Density (FDD) t/m <sup>3</sup>	1.98	1.98	2.00
Peak Converted Wet Density t/m <sup>3</sup>	**	**	**
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	2.18	2.21	2.18
Moisture Variation (Wv) %	**	**	**
Adjusted Moisture Variation %	-1.0	-1.0	0.5
Hilf Density Ratio (%)	<b>102.5</b>	<b>101.5</b>	<b>102.0</b>
Compaction Method	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>
Remarks	**	**	**

### Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC

## CLIENT NAME:

Winslow Constructors Pty Ltd

## PROJECT NAME:

Woodsong Estate - Stage 4


The leading provider of construction  
material testing in Australia

A 23 Nobility St Moolap VIC 3221

P (03) 5248 7887

E admin@pearcegeotech.com.au

W pearcegeotech.com.au




# Material Test Report

**Report Number:** P242092-5  
**Issue Number:** 2 - This version supersedes all previous issues  
**Reissue Reason:** Constant mass added  
**Date Issued:** 17/11/2025  
**Client:** Winslow Constructors Pty Ltd  
Level 1, 6 English Street, Essendon Fields Vic 3041  
**Contact:** Michael Di Martino  
**Project Number:** P242092  
**Project Name:** Woodsong Estate - Stage 4  
**Project Location:** Olivers Road, Mickleham  
**Client Reference:** WC403436  
**Work Request:** 36133  
**Date Sampled:** 13/10/2025  
**Dates Tested:** 13/10/2025 - 13/10/2025  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95% Standard  
**Location:** TRN 20258  
**Material:** Clay  
**Material Source:** Insitu



Accredited for compliance with ISO/IEC 17025 - Testing

  
Approved Signatory: Mitch Francis  
Laboratory Manager  
NATA Accredited Laboratory Number: 18877

Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1					
Sample Number	25-36133A	25-36133B	25-36133C	25-36133D	25-36133E
Date Tested	13/10/2025	13/10/2025	13/10/2025	13/10/2025	13/10/2025
Time Tested	10:13	10:18	10:25	10:30	10:38
Test Request #/Location	TRN 20258 Lot 407	TRN 20258 Lot 408	TRN 20258 Lot 409	TRN 20258 Lot 410	TRN 20258 Lot 410
Layer / Reduced Level	FSL	FSL	FSL	FSL	FSL
Thickness of Layer (mm)	200	200	200	200	200
Soil Description	Clay	Clay	Clay	Clay	Clay
Test Depth (mm)	175	175	175	175	175
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0	0	0
Field Wet Density (FWD) t/m <sup>3</sup>	2.02	2.12	2.11	1.96	2.06
Field Moisture Content %	21.0	20.5	20.2	21.0	21.5
Field Dry Density (FDD) t/m <sup>3</sup>	1.67	1.76	1.75	1.62	1.69
Peak Converted Wet Density t/m <sup>3</sup>	1.95	2.04	2.01	1.91	1.97
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	**	**	**
Moisture Variation (Wv) %	0.5	0.5	0.0	1.5	2.5
Adjusted Moisture Variation %	**	**	**	**	**
Hilf Density Ratio (%)	103.5	104.0	105.0	103.0	104.5
Compaction Method	Standard	Standard	Standard	Standard	Standard
Remarks	**	**	**	**	**

## Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC

# Material Test Report

**Report Number:** P242092-5  
**Issue Number:** 2 - This version supersedes all previous issues  
**Reissue Reason:** Constant mass added  
**Date Issued:** 17/11/2025  
**Client:** Winslow Constructors Pty Ltd  
Level 1, 6 English Street, Essendon Fields Vic 3041  
**Contact:** Michael Di Martino  
**Project Number:** P242092  
**Project Name:** Woodsong Estate - Stage 4  
**Project Location:** Olivers Road, Mickleham  
**Client Reference:** WC403436  
**Work Request:** 36133  
**Date Sampled:** 13/10/2025  
**Dates Tested:** 13/10/2025 - 13/10/2025  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95% Standard  
**Location:** TRN 20258  
**Material:** Clay  
**Material Source:** Insitu



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Mitch Francis  
Laboratory Manager  
NATA Accredited Laboratory Number: 18877

Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1					
Sample Number	25-36133F	25-36133G	25-36133H	25-36133I	25-36133J
Date Tested	13/10/2025	13/10/2025	13/10/2025	13/10/2025	13/10/2025
Time Tested	10:45	10:52	11:01	11:09	11:15
Test Request #/Location	TRN 20258 Lot 411	TRN 20258 Lot 411	TRN 20258 Lot 413	TRN 20258 Lot 414	TRN 20258 Lot 416
Layer / Reduced Level	FSL	FSL	FSL	FSL	FSL
Thickness of Layer (mm)	200	200	200	200	200
Soil Description	Clay	Clay	Clay	Clay	Clay
Test Depth (mm)	175	175	175	175	175
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0	0	0
Field Wet Density (FWD) t/m <sup>3</sup>	1.93	1.96	1.99	1.99	2.05
Field Moisture Content %	22.2	20.8	19.2	20.2	21.2
Field Dry Density (FDD) t/m <sup>3</sup>	1.58	1.62	1.67	1.66	1.69
Peak Converted Wet Density t/m <sup>3</sup>	1.96	1.93	1.96	1.93	1.95
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	**	**	**
Moisture Variation (Wv) %	0.0	0.5	1.5	1.5	-2.0
Adjusted Moisture Variation %	**	**	**	**	**
Hilf Density Ratio (%)	98.5	101.0	102.0	103.5	104.5
Compaction Method	Standard	Standard	Standard	Standard	Standard
Remarks	**	**	**	**	**

## Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC

# Material Test Report

**Report Number:** P242092-5  
**Issue Number:** 2 - This version supersedes all previous issues  
**Reissue Reason:** Constant mass added  
**Date Issued:** 17/11/2025  
**Client:** Winslow Constructors Pty Ltd  
Level 1, 6 English Street, Essendon Fields Vic 3041  
**Contact:** Michael Di Martino  
**Project Number:** P242092  
**Project Name:** Woodsong Estate - Stage 4  
**Project Location:** Olivers Road, Mickleham  
**Client Reference:** WC403436  
**Work Request:** 36133  
**Date Sampled:** 13/10/2025  
**Dates Tested:** 13/10/2025 - 13/10/2025  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95% Standard  
**Location:** TRN 20258  
**Material:** Clay  
**Material Source:** In situ



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Mitch Francis  
Laboratory Manager  
NATA Accredited Laboratory Number: 18877

Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1					
Sample Number	25-36133K	25-36133L	25-36133M		
Date Tested	13/10/2025	13/10/2025	13/10/2025		
Time Tested	11:20	11:26	11:33		
Test Request #/Location	TRN 20258 Lot 418	TRN 20258 Lot 420	TRN 20258 Lot 422		
Layer / Reduced Level	FSL	FSL	FSL		
Thickness of Layer (mm)	200	200	200		
Soil Description	Clay	Clay	Clay		
Test Depth (mm)	175	175	175		
Sieve used to determine oversize (mm)	19.0	19.0	19.0		
Percentage of Wet Oversize (%)	5	5	7		
Field Wet Density (FWD) t/m <sup>3</sup>	2.05	2.06	2.20		
Field Moisture Content %	20.1	19.8	19.2		
Field Dry Density (FDD) t/m <sup>3</sup>	1.70	1.72	1.84		
Peak Converted Wet Density t/m <sup>3</sup>	**	**	**		
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	2.00	1.99	2.06		
Moisture Variation (Wv) %	**	**	**		
Adjusted Moisture Variation %	-2.0	1.5	1.5		
Hilf Density Ratio (%)	102.5	103.5	107.0		
Compaction Method	Standard	Standard	Standard		
Remarks	**	**	**		

## Moisture Variation Note:

Positive values = test is dry of OMC

Negative values = test is wet of OMC



## CLIENT NAME:

Winslow Constructors Pty Ltd

## PROJECT NAME:

Woodsong Estate - Stage 4

The leading provider of construction  
material testing in Australia

A 23 Nobility St Moolap VIC 3221

P (03) 5248 7887

E admin@pearcegeotech.com.au

W pearcegeotech.com.au

